



MILLENNIUM ENGINEERING, INC.

Land Surveyors and Civil Engineers

**POLLUTION PREVENTION AND
OPERATION AND MAINTENANCE
PLAN- CONSTRUCTION PHASE**

FOR THE

SITE PLAN

AT

**80 HAVERHILL ROAD
AMESBURY, MA**

PREPARED FOR:

**80 HAVERHILL ROAD, LLC
80 HAVERHILL ROAD
AMESBURY, MA**

DATE: NOVEMBER 8, 2024
REVISED: JANUARY 21, 2025

Massachusetts:

62 Elm Street-
Salisbury, MA 01952
Phone: 978-463-8980

New Hampshire:

13 Hampton Road
Exeter, NH 03833
Phone: 603-778-0528

Pollution Prevention and Operations and Maintenance Plan Construction Phase

1.0 OWNERSHIP AND RESPONSIBILITY

1.1 Stormwater Management System Owners:

The owners of the land (80 Haverhill Road, LLC and any successors) on which the stormwater management systems are located shall be the owners of the systems.

1.2 Parties Responsible for Operation and Maintenance:

The general contractor of the project shall be responsible for the operation and maintenance of the stormwater management systems during construction.

1.3 Erosion and Sedimentation Control Plan: Additional information on Erosion and Sedimentation Control Plan is provided in detail on Sheet C-8 of the design plans.

2.0 IDENTIFICATION OF POTENTIAL STORMWATER POLLUTANTS

The purpose of this section is to identify pollutants that could impact storm water during the construction of this project.

2.1 Significant Material Inventory

Pollutants that result from clearing, grading, excavation and building materials that have the potential to be present in storm water runoff are listed in Table 1. This table includes information regarding material type, chemical and physical description and the specific regulated storm water pollutants associated with each material.

2.2 Potential Areas for Storm Water Contamination

The following potential source areas of storm water contamination were identified and evaluated:

- Cleared and graded areas;
- Asphalt roadway and driveway construction;
- Building construction;
- Construction site entrance;
- Tree removal areas;
- All undisturbed areas.

Pollution Prevention and Operations and Maintenance Plan Construction Phase

Table 1

Potential Construction Site Storm Water Pollutants

TRADE NAME MATERIAL	CHEMICAL/PHYSICAL DESCRIPTION ⁽¹⁾	STORM WATER POLLUTANTS ⁽¹⁾
Pesticides (insecticides, fungicides, herbicides, rodenticides)	Various colored to colorless liquid, powder, pellets, or grains	Chlorinated hydrocarbons, organophosphates, carbamates, arsenic
Fertilizer	Liquid or solid grains	Nitrogen, phosphorous
Plaster	White granules of powder	Calcium sulphate, calcium carbonate, sulfuric acid
Cleaning Solvents	Colorless, blue or yellow-green liquids	Perchloroethylene, menthylene chloride, trichloroethylene, petroleum distillates
Bituminous Asphalt	Black solid	Oil, petroleum distillates
Concrete	White solid	Limestone, sand
Glue, adhesives	White or yellow liquid	Polymers, epoxies
Paints	Various colored liquid	Metal oxides, Stoddard solvent, talc, calcium carbonate, arsenic
Curing compounds	Creamy white liquid	Naphtha
Wastewater from construction equipment washing	Water	Soil, oil and grease, solids
Wood preservatives	Clear, amber or dark brown liquid	Stoddard solvent, petroleum distillates, arsenic, copper, chromium
Hydraulic oil/fluids	Brown or red oily petroleum hydrocarbon	Mineral oil
Gasoline	Colorless, pale brown or pink petroleum hydrocarbon	Benzene, ethyl benzene, toluene, xylene, MTBE
Diesel Fuel	Clear, blue-green to yellow liquid	Petroleum distillates, oil and grease, naphthalene, xylenes
Kerosene	Pale yellow liquid petroleum hydrocarbon	Coal oil, petroleum distillates
Antifreeze/coolant	Clear green/yellow liquid	Ethylene glycol, propylene glycol, heavy metals (copper, lead, zinc)
Erosion	Solid particles	Soil, sediment

⁽¹⁾ Data obtained from MSDSs when available.

Table 2 presents site specific information regarding storm water pollution potential for each of these areas.

Pollution Prevention and Operations and Maintenance Plan Construction Phase

Table 2

Locations of Potential Sources of Storm Water Contamination

POTENTIAL STORM WATER CONTAMINATION POINT	DRAINAGE AREAS ⁽¹⁾	POTENTIAL POLLUTANTS	POTENTIAL PROBLEMS
Cleared and graded areas	All	Soil erosion, fertilizer, pesticides	Erosion of soils from cleared and graded areas have the potential to discharge into protected resource areas
Asphalt roads and driveways and construction site entrance	All	Asphalt, hydraulic oil, gasoline, antifreeze, soil erosion, fertilizer, pesticides	Leaking hydraulic oil and antifreeze from clearing, grading and asphalt application construction equipment. Gasoline and diesel fuel spills while fueling construction equipment, and erosion of exposed and stockpiled soils. Asphalt chemicals can be released to storm water if a rain event occurs before curing is complete.
Building construction	All	Plaster, cleaning solvents, asphalt, concrete, paints, hydraulic oil, gasoline, antifreeze, soil erosion, fertilizer, pesticides, glue/adhesives, curing compounds, wood preservatives, kerosene	Accidental spills of paints and cleaning solvents, leaking hydraulic oil and antifreeze from construction equipment, gasoline and diesel fuel spills while fueling construction equipment, erosion of exposed and stockpiled soils, and degradation of scrap dry wall can potentially contaminate storm water.
Tree removal areas	All	Soil erosion, fertilizer, pesticides	Ruts caused by logging equipment can fill with water, preventing complete re-vegetation.
All undisturbed areas	All	None	No storm water related issues with completely vegetated areas.

2.3 Summary of Available Storm Water Sampling Data

No storm water sampling data is available for this site.

Pollution Prevention and Operations and Maintenance Plan Construction Phase

STORMWATER MANAGEMENT CONTROLS

The purpose of this section is to identify the types of temporary and permanent erosion and sediment controls that will be used during construction activities. The controls will provide soil stabilization for disturbed areas and structural controls to divert runoff and remove sediment. This section will also address control of other potential storm water pollutant sources such as construction materials (paints, concrete dust, solvents, and plaster), waste disposal, control of vehicle traffic, and sanitary waste disposal.

2.4 Temporary and Permanent Erosion Control Practices

A list of best management practices (BMPs) is included as Table 3;

2.5 Site Wide Control Measures

To prevent soil from washing into adjacent resource areas the following BMPs will be implemented:

- 2.5.1 Silt Sock barriers will be placed along the perimeter of the area to be cleared and graded before any clearing or grading takes place.
- 2.5.2 Soil stockpiles are to be covered and surrounded by a double row of hay bales.
- 2.5.3 A construction entrance will be installed

**Table 3
BEST MANAGEMENT PRACTICE MAINTENANCE**

BEST MANAGEMENT PRACTICE	DRAINAGE AREAS	TYPE	MAINTENANCE
Silt Sock	All	Construction Phase	- Built up sediment will be removed from behind silt sock when it has reached one-third the height of the waddle.
Stabilized Construction Entrance	All	Construction Phase	- The paved street adjacent to the site entrance will be swept daily to remove excess mud, dirt, or rock tracked from the site. - Dump trucks hauling material from the construction site are to have their payload covered with a tarpaulin. - The stabilized construction entrance will be inspected for sediment tracked on the road, for clean gravel, and to make sure that the culvert beneath the entrance is working and that all traffic use the stabilized entrance when leaving the site.
Catch Basin inlet Protection	All	Construction Phase	-Following the installation of catch basins, silt sacks shall be installed for inlet protection.

Pollution Prevention and Operations and Maintenance Plan Construction Phase

2.6 Construction Practices to Minimize Storm Water Contamination

All waste materials will be collected and stored in a securely lidded metal dumpster rented through a reputable, licensed solid waste management company. The dumpster is to be located outside any buffer zone to resource areas on site. All trash and construction debris from the site will be deposited in the dumpster. The dumpster will be emptied a minimum of twice per week and the trash disposed of in accordance to all local, state and federal regulations. All personnel will be instructed regarding the correct procedure for waste disposal. All sanitary waste will be collected from the portable units a minimum of three times per week by a licensed sanitary waste management contractor. Good housekeeping and spill control practices will be followed during construction to minimize storm water contamination from petroleum products, fertilizers, paints and concrete. Good housekeeping practices are listed below:

- 2.6.1 A stabilized construction entrance will be constructed at the curb cut in Haverhill Road to reduce vehicle tracking of sediments.
- 2.6.2 The paved street adjacent to the site entrance will be swept daily to remove excess mud, dirt, or rock tracked from the site.
- 2.6.3 Dump trucks hauling material from the construction site are to have their payload covered with a tarpaulin.
- 2.6.4 All ruts caused by equipment used for cutting and removing of trees will be graded and re-vegetated.
- 2.6.5 Fertilizers will be applied only in the minimum amounts recommended by the manufacturer.
- 2.6.6 Fertilizers will be worked into the soil to limit exposure to storm water.
- 2.6.7 Fertilizers will be stored in a covered shed and partially used bags will be transferred to a sealable bin to avoid spills.
- 2.6.8 All vehicles on site will be monitored for leaks and receive regular preventative maintenance to reduce the chance of leakage.
- 2.6.9 Petroleum products will be stored in tightly sealed containers which are clearly labeled.
- 2.6.10 Spill kits will be included with all fueling sources and maintenance activities.
- 2.6.11 Any asphalt substances used on-site will be applied according to the manufacturer's recommendation.
- 2.6.12 Sanitary waste will be collected from portable units a minimum of three times a week to avoid overfilling.
- 2.6.13 A covered dumpster will be used for all waste materials.
- 2.6.14 All paint containers and curing compounds will be tightly sealed and stored when not in use. Excess paint will not be discharged into the storm sewers, but will be properly disposed of in accordance to the manufacturer's instructions.

Pollution Prevention and Operations and Maintenance Plan Construction Phase

- 2.6.15 Materials and equipment necessary for spill clean up will be kept in the temporary material storage trailer on-site. Equipment will include, but not be limited to, brooms, dust pans, mops, rags, gloves, goggles, kitty litter, sand, saw dust, and plastic and metal trash containers.
- 2.6.16 Spray guns will be cleaned on a removable tarp.
- 2.6.17 All spills will be cleaned up upon discovery. Spills large enough to reach the storm water treatment system will be reported to the engineer, environmental monitor, Amesbury Conservation Commission and the Nation Response Center at (800) 424-8802.
- 2.6.18 Concrete trucks will not be allowed to wash out or discharge surplus concrete or drum wash water on the site.
- 2.6.19 Form release oil used for building foundations will be applied over a pallet covered with an absorbent material to collect excess fluid. The absorbent material will be replaced and disposed of properly when saturated.
- 2.6.20 When testing/cleaning water supply lines, the discharge from the tested pipe(s) will be collected and conveyed to a completed section of the storm sewer for discharge into the sedimentation basin.

2.7 Coordination of BMPs with Construction Activities

Structural BMPs will be coordinated with construction activities so the BMP is in place before construction begins. The following BMPs will be coordinated with construction activities:

- 2.7.1 The temporary perimeter controls (silt sock) will be installed before any clearing and grading begins.
- 2.7.2 Clearing and grading will not occur in an area until it is necessary for construction to proceed.
- 2.7.3 The stabilized construction site entrance will be constructed before clearing and grading begins.
- 2.7.4 Once construction activity ceases permanently in an area, that area will be stabilized with permanent seed and mulch.
- 2.7.5 After the entire site is stabilized, the accumulated sediment will be removed from the sediment basins or other structural BMPs.
- 2.7.6 The temporary perimeter controls (silt sock) will not be removed until all construction activities at the site are complete and soils have been stabilized.

Pollution Prevention and Operations and Maintenance Plan Construction Phase

3.0 CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS

This Operation and Maintenance Plan reflects the storm water management requirements of the City of Amesbury and the Commonwealth of Massachusetts, as well as the requirements of the US EPA's National Pollutant Discharge Elimination System (NPDES) permit. There are no other applicable State or Federal requirements for sediment and erosion site plans (or permits) or storm water management site plans (or permits).

4.0 INSPECTION AND MAINTENANCE OF STORMWATER MANAGEMENT CONTROLS:

Visual inspections of cleared and graded areas should be performed weekly (silt fence/silt sock barriers should be inspected daily by the General Contractor). The inspection will be conducted by the Erosion Control monitor. The inspection will, at a minimum, verify that the structural BMPS listed in Table 3 of this plan are in good condition and minimizing erosion. Any entrapped silt shall be removed to an area outside of any buffer zone and wetland resource areas; silt socks shall be replaced as necessary. The inspection will also verify that the procedures used to prevent storm water contamination from construction materials and petroleum products are effective.

The maintenance inspection report will be made after each inspection. A copy of the report form to be completed by the Erosion Control Monitor is provided in Appendix A of this Operations and Maintenance Plan. Completed forms will be maintained on-site during the entire construction project. Copies of the forms will be sent weekly to the environmental monitor, design engineer, and Amesbury Conservation Commission. Following construction, the completed forms will be retained at the general contractor's office for a minimum of one year.

If construction activities or design modifications are made to the site plan which could impact storm water, this plan will be amended appropriately. The amended plan will have a description of the new activities that contribute to the increased pollutant loading and the planned source control activities.

4.1 Construction Phase

- 4.1.1 Erosion Control shall be inspected and maintained/reinforced on a daily basis during construction.
- 4.1.2 Built up sediment will be removed from behind silt sock when it has reached one-third the height of the fence.
- 4.1.3 Silt socks will be inspected for depth of sediment, for tears, to see if the fabric has no rips/tears.
- 4.1.4 All exposed soil finish surfaces shall be immediately landscaped and stabilized; or loamed, seeded and mulched with a layer of mulch hay. Outside of the growing season, surfaces shall be covered with a layer of mulch hay until climate conditions allow for seeding.
- 4.1.5 Immediately upon installation of any catch basin or storm drain, erosion control devices shall be set and staked around the inlet to

Pollution Prevention and Operations and Maintenance Plan Construction Phase

- prevent sediment from entering the drainage system prior to paving.
- 4.1.6 All stockpile areas are to be covered, and should have a double row of haybales staked at the base.
- 4.1.7 During construction, all drainage structures shall be cleaned on an as needed basis and/or after heavy rainfalls. Prior to the placement of any impervious materials on site, all drainage structures shall be properly installed and functional.
- 4.1.8 During construction (after paving) street sweeping shall be performed on a monthly basis to remove sediment before it enters the catch basins.
- 4.1.9 Temporary and permanent seeding will be inspected for bare spots, washouts, and healthy growth.
- 4.1.10 Snow Removal and Storage
All snow from impervious surfaces shall be plowed to adjacent vegetated pervious surfaces to melt and recharge into the ground or run off into the stormwater system for treatment. If snow piles on site become too large to accommodate additional plowed snow they should be removed from the site; snow shall never be plowed onto adjacent properties or into adjacent resource areas.
- 4.1.11 De-Icing and Sanding
De-icing compounds shall be used sparingly and only in areas required for the safety of the public. Sanding of the driveways and walks should also be kept to a minimum; if sanding is required the best management practices listed in this plan should be inspected immediately after the winter and, if needed, accumulated sediment from sanding shall be removed.

5.0 ILLICIT DISCHARGES

Recording of this Instrument constitutes agreement by the Owner and Operator of the facility that no stormwater discharges other than those outlined on this plan are allowed for this site.

Responsibility for Operations and Maintenance
80 Haverhill Road, LLC
80 Haverhill Road
Amesbury, MA

Illicit Discharge Compliance Statement

I, Michael C. Sanchez (As agent) , (Signing on behalf of the owner 80 Haverhill Road, LLC) verify that all illicit discharges to the stormwater management system are prohibited and no illicit discharges exist on the site.

Appendix A
Inspection Logs

**Pollution Prevention and
Operations and Maintenance Plan Construction Phase**

Inspection and Maintenance Report Form

To be completed every 7 days and within 24 hours of a rainfall event of 0.5 inches or more.

Inspector: _____

Date: _____

Inspector's Qualifications: _____

Days since last rainfall: _____ days

Amount of last rainfall: _____ in.

Stabilization Measures

Drainage Area	Date Since Last Disturbance	Date of Next Disturbance	Stabilized (Yes/No)	Stabilized With	Condition

Stabilization required:

To be performed by: _____ On or before: _____

**Pollution Prevention and
Operations and Maintenance Plan Construction Phase**

Inspection and Maintenance Report Form

Stabilized Construction Entrance (Area _____):

Does Much Sediment Get Tracked on to Road?	Is Gravel Clean or Full of Sediment?	Does all Traffic use the Stabilized Entrance to Leave the Site?	Is the Culvert Beneath the Entrance Working?

Maintenance required for stabilized construction entrance (Area _____):

To be performed by: _____ On or before: _____

**Pollution Prevention and
Operations and Maintenance Plan Construction Phase**

Inspection and Maintenance Report Form

Perimeter Controls:

Date: _____

Silt sock

Drainage Area	Has Silt Reached 1/3 of sock Height? (Yes/No)	Depth of Silt?	Is sock Properly Secured?	Is There Evidence of Overtopping?	If a Problem is Found, List Nearest Flag No.

Maintenance required for silt fence and hay bales:

To be performed by: _____ On or before: _____